

June 1, 2023

Project No. T05-BE

NOTICE TO RESIDENTS / PROPERTY OWNERS

Dayfoot Street Improvements – Phase 1 Dayfoot Street from Lilly Street to Danielle Gate

Monthly Construction Update Notice

The **Dayfoot Street Sanitary Trunk Sewer – Phase 1** project started on February 7, 2023 by John Bravakis Enterprises Ltd. ("Contractor"). This Notice to Residents and Property Owners summarizes the works completed to date and the anticipated works to occur during the month of June.

Completed Works

From February 7, 2023 to May 31, 2023, the Contractor:

- Mobilized and established traffic control along English Drive, Dayfoot Street and surrounding streets.
- Removed the asphalt on English Drive between the Hendrie Drain and Centre Street North.
- Installed a storm sewer outlet headwall on the west side of Hendrie Drain along with storm sewer pipe from this outlet to the east side of Centre Street North.
- Placed temporary asphalt on English Drive between the Hendrie Drain and Centre Street North. This asphalt will be replaced during the final paving operations associated with the project.
- Identified and marked all trees for removal in accordance with the approved plans. Trees identified for removal were removed.
- Installed dewatering system.
- Located existing sanitary services on English Drive and installed and connected new services to existing 450mm main.
- Began installation of water services on English Drive without connecting to main.
- Installed temporary water supply system and connected residents on English Drive from Centre Street to Dayfoot Street and Dayfoot Street from English Drive to Lilly Street.
- Stripped topsoil and asphalt driveways up to property line.

Scheduled Works

During June, the Contactor will:

- **Close Dayfoot Street from Lilly Street to Stewart Street and English Drive, from Centre Street to Dayfoot Street Monday, May 1, 2023** until completion, which is anticipated for **September 1, 2023**.
- Continue to install tree protection fencing and environmental control fencing within the project limits.
- Continue to remove existing signs and mailboxes that are in conflict with proposed construction activities.

- Establish a sanitary bypass system to ensure undisturbed flows.
- Install storm sewer structures and pipe in English Drive and Centre Street intersection.
- Remove existing sanitary structure in Centre Street and English Drive intersection and install sanitary pipe connecting to existing.
- Install storm sewer through English Drive and Centre Street intersection.
- Install watermain and storm main on English Drive along with storm services.
- Start constructing road with granular on English Drive.
- Potentially start installing sanitary sewer and services on Dayfoot Street.
- Start dewatering on Dayfoot Street, North of English Drive.
- Install storm catchbasins and ditch inlet catchbasins on English Drive.

Please be advised that these scheduled works are weather dependant and subject to delays due to unforeseen circumstances.

Construction and advisory signs will be erected before construction begins. Signed detour routes will be provided to direct motorists around the road closure. We advise that when you drive or walk through or around the construction work zone, that you obey the construction signage for your safety and for the safety of the workers.

You will experience some delays and inconvenience during this time. In this regard, we respectfully ask for your cooperation and patience to complete this project in a timely manner. Should you have any questions or concerns related to this project, please contact the following project team:

<p>Field Construction Representative:</p> <p><u>Primary Contact for Inquires</u></p> <p><u>Consultant Inspector</u></p> <p>Zach Mendes, B.Eng. C.F. Crozier & Associates Inc. 51 John Street, P.O. Box 1011 Bradford, Ontario, L3Z 2B4 Office: 905-952-3111 Email: zmendes@cfcrozier.ca</p> <p><u>Secondary Contact for Inquires</u></p> <p><u>Town Liaison</u></p> <p>Will Spence R.J. Burnside & Associates Limited 128 Wellington Street West, Suite 301 Barrie, Ontario, L4N 8J6 Cell: 705-331-6314 Email: will.spence@rjburnside.com</p>	<p>Project Management Representatives:</p> <p><u>Other Project Contacts</u></p> <p><u>Consultant Construction Manager</u></p> <p>Shawn Landry C.F. Crozier & Associates Inc. 51 John Street, P.O. Box 1011 Bradford, Ontario, L3Z 2B4 Office: 905-952-3111 Email: slandry@cfcrozier.ca</p> <p><u>Town Project Manager</u></p> <p>Rob Greenwood, PMP, C.E.T. Project Manager, Capital Engineering Town of New Tecumseth 10 Wellington Street East Alliston, Ontario, L9R 1A1 Office: 705-415-1930 Email: rgreenwood@newtecumseth.ca</p>
--	--

Project updates and notices will be provided on a regular basis to ensure residents and stakeholders stay informed of the progress of the works.

Electronic copies of all project updates and notifications can be found on the Town's website at www.newtecumseth.ca/dayfoot or by scanning the following QR code:



If you are the resident of the house and not the property owner, we request that you please forward this letter to the appropriate person/property owner.

Project Updates

To stay up to date on project updates, please visit the Town's website at www.newtecumseth.ca/dayfoot