

November 3, 2023

Project No. T05-BE

NOTICE TO RESIDENTS / PROPERTY OWNERS

Dayfoot Street Improvements – Phase 1 Dayfoot Street from Lilly Street to Danielle Gate

Construction Update Notice

The **Dayfoot Street Sanitary Trunk Sewer – Phase 1** project started on February 7, 2023 by John Bravakis Enterprises Ltd. ("Contractor"). This Notice to Residents and Property Owners summarizes the works completed in October and the anticipated works to occur during the month of November.

Please be advised as work progresses, the road closures have been updated to accommodate the current area in which the contractor is working. Dayfoot Street from Lilly Street to Stewart Street and English Drive from Dayfoot Street to the Hendrie Drain is now open to the public. This includes the Dayfoot Street and Stewart Street/Julia Drive intersection which should be utilized for most access to the area West of Dayfoot Street. The recently implemented road closure, as outlined in the attached drawing involves the full closure of Danielle Gate, Kate Aitken Crescent and Highland Road. This closure is anticipated to be in place until the end of November 2023.

Completed Works

In October 2023, the Contractor:

- Finished installing all sanitary sewer and services on Dayfoot Street and connecting side streets.
- Finished installing all watermain and services on Dayfoot Street and connecting side streets.
- Commissioned new watermain and tied-in to existing watermains.
- Connected residents previously on temporary water supply to the new watermain and removed temporary water supply system.
- Continued installing storm sewer leading South on Dayfoot Street along with storm services.
- Installed sidewalk on Dayfoot Street between English Drive and Lilly Street and on English Drive from Dayfoot Street to Centre Street.
- Installed granular material and asphalt on some residential driveways on English Drive and Dayfoot Street.
- Began restoring boulevards with topsoil.
- Started placing granular material for the road makeup in preparation of base asphalt paving.
- Planted some trees in boulevards on Dayfoot Street, North of Stewart Street.

Scheduled Works

During November 2023, the Contactor will:

- Install storm sewer and services leading South on Dayfoot Street and connect to existing.
- Continue to import and place granular material for road makeup and remaining driveways.
- Install concrete curb on Dayfoot Street from the South side of Stewart Street to the South limit of construction.
- Pave base asphalt on Dayfoot Street from Stewart Street to the South limit of construction and connections to side streets.
- Pave remaining driveways.

Please be advised that these scheduled works are weather dependant and subject to delays due to unforeseen circumstances.

Please be advised that the Dayfoot Street General Contractor, John Bravakis Enterprises Ltd. (JBE), will be utilizing a deviated haul route from November 6, 2023, until the job is complete in order to expedite the process of importing and placing road granular as per the road makeup and as approved by the Town of New Tecumseth. This deviated haul route will utilize English Drive and Patterson Street during the school moratorium hours as shown in the attached figure.

Construction and advisory signs will be erected before construction begins. Signed detour routes will be provided to direct motorists around the road closure. We advise that when you drive or walk through or around the construction work zone, that you obey the construction signage for your safety and for the safety of the workers.

You will experience some delays and inconvenience during this time. In this regard, we respectfully ask for your cooperation and patience to complete this project in a timely manner. Should you have any questions or concerns related to this project, please contact the following project team:

<p>Field Construction Representative:</p> <p><u>Primary Contact for Inquiries</u></p> <p><u>Consultant Inspector</u></p> <p>Zach Mendes, B.Eng. C.F. Crozier & Associates Inc. 51 John Street, P.O. Box 1011 Bradford, Ontario, L3Z 2B4 Office: 905-952-3111 Email: zmendes@cfcrozier.ca</p> <p><u>Secondary Contact for Inquiries</u></p> <p><u>Town Liaison</u></p> <p>Will Spence R.J. Burnside & Associates Limited 128 Wellington Street West, Suite 301 Barrie, Ontario, L4N 8J6 Cell: 705-331-6314 Email: will.spence@rjburnside.com</p>	<p>Project Management Representatives:</p> <p><u>Other Project Contacts</u></p> <p><u>Consultant Construction Manager</u></p> <p>Shawn Landry C.F. Crozier & Associates Inc. 51 John Street, P.O. Box 1011 Bradford, Ontario, L3Z 2B4 Office: 905-952-3111 Email: slandry@cfcrozier.ca</p> <p><u>Town Project Manager</u></p> <p>Rob Greenwood, PMP, C.E.T. Project Manager, Capital Engineering Town of New Tecumseth 10 Wellington Street East Alliston, Ontario, L9R 1A1 Office: 705-415-1930 Email: rgreenwood@newtecumseth.ca</p>
--	--

Project updates and notices will be provided on a regular basis to ensure residents and stakeholders stay informed of the progress of the works.

Electronic copies of all project updates and notifications can be found on the Town's website at www.newtecumseth.ca/dayfoot or by scanning the following QR code:



If you are the resident of the house and not the property owner, we request that you please forward this letter to the appropriate person/property owner.

Project Updates

To stay up to date on project updates, please visit the Town's website at www.newtecumseth.ca/dayfoot

